



BRIEF ON POWER PROJECTS IN MIGORI COUNTY (SUMMARY)

i) Access Rate

No. of Connected Households June 2013	No. of Connected Households June 2019	Households Connected between 2013 and 2019	Access Rate as at June 2013	Access Rate as at June 2019
12,993	57,685	44,692	8.0%	35.61%

ii) Combined World Bank, GoK, AFDB Funded Last Mile Projects

NO. OF HOUSEHOLDS	ALLOCATED BUDGET
31,177	2,469,998,347.06

iii) Primary School Connectivity

GRID	SOLAR	PENDING	TOTAL CONNECTED
675	4	0	679

iv) National Public Street Lighting Projects

COST OF COMPLETE & ONGOING PROJECTS (KES MILLIONS)
113.8

v) Last Mile Funding (KSHs. Millions)

Constituency	GoK	AfDB I	AfDB II	World Bank	EU/EIB	TOTAL
Awendo	37.111	43.256	93.102	49.587	127.607	305.665
Kuria East	18.570	43.256	106.402	44.077	107.017	319.325
Kuria West	21.078	51.908	93.102	55.096	120.778	341.965
Nyatike	72.327	46.140	93.102	60.606	140.369	412.546
Rongo	27.173	40.372	53.201	49.587	36.193	206.528
Suna East	81.515	43.256	79.802	60.606	82.407	347.588
Suna West	11.635	43.256	79.802	55.096	81.473	271.264
Uriri	27.493	46.140	53.201	55.096	38.180	220.112
TOTAL	296.906	357.589	651.717	429.755	734.029	2,469.998



BRIEF ON POWER PROJECTS IN MIGORI COUNTY

a) Access Rate

Constituency	No. of Connected Households June 2013	No. of Connected Households June 2019	Households Connected 2013 - 2019	Access Rate June 2013	Access Rate June 2019
Awendo	877	3,285	2,408	4.6%	17.08%
Kuria East	188	928	740	1.3%	6.42%
Kuria West	1,070	5,464	4,394	3.5%	17.75%
Nyatike	491	3,910	3,419	1.9%	15.31%
Rongo	4,031	16,353	12,322	22.7%	92.08%
Suna East	1,819	5,088	3,269	10.6%	29.66%
Suna West	1,559	4,612	3,053	9.4%	27.74%
Uriri	2,958	18,045	15,087	14.4%	88.26%
TOTAL	12,993	57,685	44,692	8.0%	35.61%

b) GoK Funded Last Mile Connectivity Projects

Constituency	Households to be connected	Budget
Awendo	269	37,111,628.02
Kuria East	110	18,570,424.02
Kuria West	300	21,078,821.44
Nyatike	674	72,327,448.76
Rongo	405	27,173,719.99
Suna East	588	81,515,447.95
Suna West	108	11,635,267.72
Uriri	113	27,493,537.14
TOTAL	2,567	296,906,295.04

c) AFDB I Funded Last Mile Connectivity Project

Constituency	Households to be connected	Budget
Awendo	167	43,256,776.14
Kuria East	403	43,256,776.14
Kuria West	375	51,908,131.36
Nyatike	348	46,140,561.21
Rongo	553	40,372,991.06
Suna East	119	43,256,776.14
Suna West	181	43,256,776.14
Uriri	408	46,140,561.21
TOTAL	2,554	357,589,349.40

d) AFDB II Funded Last Mile Connectivity Project

Constituency	Households	Budget
Awendo	1,246	93,102,531.78
Kuria West	685	106,402,893.46
Kuria East	1,100	93,102,531.78
Nyatike	688	93,102,531.78
Rongo	386	53,201,446.73
Suna East	583	79,802,170.10
Suna West	568	79,802,170.10
Uriri	343	53,201,446.73
TOTAL	5,599	651,717,722.44

e) World Bank Funding for Last Mile Connectivity

Constituency	Households to be connected	Budget
Awendo	1,206	49,587,221.82
Kuria East	726	44,077,530.51
Kuria West	956	55,096,913.14
Nyatike	1,149	60,606,604.45
Rongo	1,184	49,587,221.82
Suna East	1,120	60,606,604.45
Suna West	1,346	55,096,913.14
Uriri	1,029	55,096,913.14
TOTAL	8,716	429,755,922.47

f) AFD/EU/EIB Last Mile Funding

Constituency	Households to be connected	Budget
Awendo	2,041	127,607,673.48
Kuria East	1,712	107,017,507.73
Kuria West	1,932	120,778,699.08
Nyatike	2,245	140,369,748.93
Rongo	579	36,193,286.20
Suna East	1,318	82,407,941.33
Suna West	1,303	81,473,835.79
Uriri	611	38,180,365.52
TOTAL	11,740	734,029,058.06

g) Combined World Bank, AFDB, GoK and AFD/EU/EIB Funding

Constituency	Households to be connected	Budget
Awendo	4,929	305,665,831.48
Kuria East	4,051	319,325,131.73
Kuria West	4,248	341,965,097.08
Nyatike	5,104	412,546,894.93
Rongo	3,107	206,528,666.20
Suna East	3,728	347,588,940.33
Suna West	3,506	271,264,962.79
Uriri	2,504	220,112,823.52
TOTAL	31,177	2,469,998,347.06

h) Primary School Connectivity

Constituency	Electrified		Pending	Total No. Schools
	Grid Extension	Solar		
AWENDO	49	0	0	52
KURIA EAST	55	0	0	58
KURIA WEST	99	0	0	101
NYATIKE	140	1	0	152
RONGO	82	0	0	86
SUNA EAST	99	1	0	103
SUNA WEST	37	0	0	39
URIRI	83	2	0	88
TOTAL	675	4	0	679

i) National Street Lighting Projects in KURIA EAST CONSTITUENCY

CONSTITUENCY	SITE	STATUS	BUDGET (KES MILLIONS)
Kuria East	Nyamutiro Market	IN PROGRESS	2.5
Kuria East	Kegonga Market	COMPLETED	6.2
Kuria East	Kugitimo Boarder	IN PROGRESS	2.4
Kuria East	Maeta Market	COMPLETED	2.1
Kuria East	Masongora Market	IN PROGRESS	1.7
Kuria East	Senta Market	IN PROGRESS	3.3
TOTAL			18.2

- ENDS -